



# **East Detroit Public Schools**

## **2009 Bond Issue Program**

### **Project Monthly Construction Report – November 2010**

Barton Malow Project No. 091047





# East Detroit Public School 2009 Bond Issue Program

---

## Table of Contents

### ■ Current 2010 Construction Projects

- Budget status
- East Detroit High School Renovations
- Transportation and Maintenance Building
- Kelly Middle School Renovations
- Bellview, Crescentwood, Forest Park, Pleasantview Elementary Schools Renovations
- Technology Specific Projects

*November 2010*





# East Detroit Public School 2009 Bond Issue Program

## **Budget Status**

Overall Cost:

Series 1 (BP1,2,3,&5) – \$5,540,373 of \$8,681,649, 64%

Series 2 (BP3,4,&5) - \$2,728,958 of \$6,751,660, 40%

Series 3 (BP6 & misc tech) – \$0 of \$7,556,284, 0% waiting on new plan

Contingency:

Series 1 (BP1,2,3,&5) – \$293,444 of \$386,612, 75%

Series 2 (BP3,4,&5) - \$499,281 of \$ 720,518, 69%

General Conditions: \$142,305 of \$466,940, \$30%

## **Current 2010 Construction Projects**

### East Detroit High School Renovation Bid Package #2

- All contractors are complete minus any punch list items, training on new equipment (auditorium lighting), closeout items (spare parts), and final inspections.

### Transportation and Maintenance Building Bid Package #2

- All contractors are complete minus miscellaneous door hardware, any punch list items, closeout items (spare parts), and final inspections.

***November 2010***





# East Detroit Public School 2009 Bond Issue Program

---

## **Current 2010 Construction Projects**

### Bellview Elementary Bid Package #4

- All contractors are complete minus any punch list items, training on new equipment (camera systems), closeout items (spare parts), and final inspections.

### Crescentwood Elementary Bid Package #4

- All contractors are complete minus any punch list items, training on new equipment (camera systems), closeout items (spare parts), and final inspections.

### Forest Park Elementary Bid Package #4

- All contractors are complete minus any punch list items, training on new equipment (camera systems), closeout items (spare parts), and final inspections.

### Pleasantview Elementary Bid Package #4

- All contractors are complete minus any punch list items, training on new equipment (camera systems), closeout items (spare parts), and final inspections.

### Kelly Middle School Bid Package #4

- All contractors are complete minus any punch list items, training on new equipment (camera systems), closeout items (spare parts), and final inspections.



# East Detroit Public School 2009 Bond Issue Program

---

## Technology Specific Projects

- BP#3 IP Video System – Install to begin October/November 2010
- Network Electronics – Complete.
- Interactive Classroom Technology – Complete.

## Upcoming Projects

- BP#5:
  - Scope: EDHS Pool Remodeling, Alternative Education Remodeling, Administration Relocation, and KMS parking lot resurfacing.
  - Schedule:
    - Bids due Nov. 2, 2010
    - Pool – June 2011 to end of September 2011
    - Alt. Ed. – February 2011 to September 2011 (start of school)
    - Admin – December 2010 to April 2011
    - KMS site work – June 2011 to September 2011 (start of school)

*November 2010*





10/27/2010 09:57



10/27/2010 09:57

**East Detroit High School**



10/27/2010 09:56



10/27/2010 09:55